

PROJECT STATUS UPDATE

Farmington Public Schools

Bid Package # 8

2020 Bond Issue – North Farmington High School



North Farmington High School

Project Description:

The North Farmington High School project includes selective architectural, mechanical, electrical and plumbing renovations throughout the interior of the building. As well as, a substantial renovation to the building's kitchen.




North Farmington High School

Project Overview:

- Underground plumbing and electrical install is on-going throughout the kitchen.



North Farmington High School – Three Week Look Ahead

		Farmington Public Schools North Farmington High School 3-Week Look Ahead Schedule														Period Start: 4/24/2023 Period End: 5/14/2023 Prepared By: Jose Jimenez							
		Week 5 4/24/2023							Week 6 5/1/2023							Week 7 5/8/2023							Notes
Activity Description	Contractor	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	
		M	T	W	Th	F	S	S	M	T	W	Th	F	S	S	M	T	W	Th	F	S	S	
Saw Cut Kitchen Floor	Blue Star	X																					
Install underground plumbing, Have underground inspection 4/24	Danboise Mech	X	X	X	X	X			X	X	X	X	X										
Install new duct work, hood prep, UV, EF, and MAU	Ecker Mechanical	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Installing underground conduit in kitchen area, Have underground inspection 4/24	Brenner Electric	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			
Install underground work and pour concrete in kitchen area	McCarthy				X	X			X	X													
Start block wall	J&J															X	X	X	X	X			
Install curbs and Patch roof for MAU and EF	Esko Roofing				X	X			X	X													
Check cooler set-up	Stafford Smith					X			X														
Deliver all steel for block work	Zak Welding										X	X											
Start Date 5/15 in Servery room Quarry Tile and base	D.F. Flooring																						
Deliver door frames for kitchen area	Wally K												X										