

PROJECT STATUS UPDATE

Farmington Public Schools

Bid Package # 8

2020 Bond Issue – North Farmington High School



North Farmington High School

Project Description:

The North Farmington High School project includes selective architectural, mechanical, electrical, and plumbing renovations throughout the interior of the building. As well as, a substantial renovation to the building's kitchen.



North Farmington High School

Project Overview:

New basketball backboards and wall pads have been installed in the gymnasium.



North Farmington High School

Project Overview:

Existing unit ventilators are being removed in preparation for new.




North Farmington High School

Project Overview:

New wall and floor tile is nearly complete in the kitchen and server area.



North Farmington High School – Three Week Look Ahead

		Farmington Public Schools North Farmington High School 3-Week Look Ahead Schedule																												Period Start: 6/12/2023 Period End: 7/2/2023 Prepared By: Jose Jimenez	
Activity Description	Contractor	Week 12 6/12/2023							Week 13 6/19/2023							Week 14 6/26/2023							Notes								
		12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2									
		M	T	W	Th	F	S	S	M	T	W	Th	F	S	S	M	T	W	Th	F	S	S									
Installing New Pool Equip in Mechanical rm	Aquatic Source								X	X	X	X	X			X	X	X	X	X											
Demo Bathroom Walls and Floor, soffits in Cafeteria, Casework, Ceilings, Security Gates	Blue Star					X			X	X	X	X	X			X	X	X	X	X											
Cutting in clocks into block, Installing Clocks, Disconnect UVs, Mech Equip, Remove Tech in ceilings for Reinstall in Future	Brenner Electric	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X											
Deliver wall pads on Wednesday and Install wall pads on Tuesday	C&M			X						X	X	X	X			X	X														
Kitchen Floor Prep and Install LVT	Cohn's					X			X	X	X	X	X																		
Start Prepping in Kitchen Area to except Quarry Tile, New Tile in Toilet Rms	D.F. Flooring	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X											
Install New Sub-Pumps Pool Mech Rm	Danboise Mech								X	X	X	X	X			X	X	X	X	X											
Demo fixtures in bathrooms, Rework plumbing for new sinks, Demo sinks in H127, Install new fixtures	Danboise Mech					X			X	X	X	X	X			X	X	X	X	X											
Start Framing Soffits and walls in Kitchen area, New Ceiling Pads in Dance Studio, Modify ceiling at new doorways	DTS					X			X	X	X	X	X			X	X	X	X	X											
Demo Partition wall	DTS					X			X																						
Demo all pumps, Demo UV's, Rem & Replace: Mezz Mech Equip, RTUs, Intake Hood, 3 ACCUs, ERU and MAU	Ecker Mechanical	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X											
Installing exhaust grills, motorized dampers, Piping, Remove grill in gym	Ecker Mechanical	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X											
Start block in Corridors, Patch grill opening in Gym	J&J					X			X	X	X	X	X			X	X	X	X	X											
Installing Kitchen cooler & freezer	Stafford Smith									X	X	X																			
Paint Block in Servery room, Caulk all Holes in Walls in Receiving Room, and Paint in Pool Mechanical room	Trio Painting	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X											
Start Installing Doors & Hardware, new plam in H127, Install casework Area J, Install new toilet accessories	Wally K				X	X	X			X	X	X	X	X			X	X	X	X	X										
Remove casework at UV's (to be reinstalled)	Wally K					X																									