



Farmington Public Schools

Alameda Early Childhood Education Center

Friday, June 21, 2019



Project Overview



Building pad for new addition.

Project Overview



Clear and grub site for new pavement and playground area.

Project Overview



Installation of underground storm water detention system underway.

Project Overview



Water tap into existing water main for install of new fire hydrant.

Project Overview



Storm water piping and installation progressing.

Two Week Look Ahead

- Install underground site utilities: Storm water piping.
- Prep/complete building pad.
- Prep for building addition foundations.
- Electrical site demolition.
- Install electrical conduit and pull cable for new fire alarms and communications.