

Farmington Public Schools
Bid Package #1
Forest Elementary Construction Progress Report
Wednesday June 15th , 2016

Jon Riebe- Farmington Public Schools
Brian Smilnak - Wakely Associates/A/E
Paul Wills- Plante Moran CRESA
Scott Smith Plante Moran CRESA
Rich Griffin - McCarthy & Smith Project Superintendent
Ryan Black - McCarthy & Smith Project Engineer
Aaron Phillips - McCarthy & Smith Project Manager

Current Status



Media center furniture
Removal.

Current Status

Media center demolition has begun.



Current Status



Demolition carried through
To the adjacent hallway.

Current Status



Gymnasium foundations are complete.

Plan Ahead

- J&J construction is onsite and laying out the wall lines for the gym.
- Miller Boldt is working in the evening spotting roof curb locations and reviewing ductwork pathways.
- CEI electric is continuing with the fire alarm and will be working with J&J construction on the new CMU wall for the gym.
- Next week starts the summer construction session and we will be working in all areas with Demolition and new construction review.