



# Farmington Public Schools

Farmington High School

February 3, 2017



# Project Overview



In the Auditorium the control tower has been shored to allow for the demolition of support walls to allow for the install of new steel. Mechanical demolition is complete and Electrical demolition is ongoing as well as new installations.



# Project Overview



All but two of the exterior doors have been replaced, the remaining work should be complete by February 10.



# Project Overview



The second set of bathrooms is now complete and will reopen to students this coming Monday. The third set of bathrooms outside of the Cafeteria is ready for drywall ceilings fixtures and partitions next week; it should be ready early the week of February 13.

# Project Overview



Rooms 408, 410, and 412 are complete ready for move in. The next set of Four rooms will start this coming week.

# Two Week Look Ahead

## **Week of February 6**

- **Continue with the renovation of the third bathroom set**
- **Set steel at control tower in Auditorium**
- **Elec/Mech rough ins**
- **Continue with corridor water line replacement**
- **Start renovation of rooms 517 A and B, 206 and Bi lingual**
- **Continue with exterior door replacement**

## **Week of February 13**

- **Continue new Elec/Mech in auditorium**
- **Continue install of new catwalk in auditorium**
- **Complete rooms 517 A and B, 206 and Bi lingual**
- **Start metal stud framing at directors booth and stage**