



# Farmington Public Schools

Farmington High School

March 27, 2017



# Project Overview



The new supply at the left rear wing has been completed, just the diffusers remain.



# Project Overview



Drywall continues at both the director's booth/tower, and the seating area.

# Project Overview



The drywall ceilings in both bathrooms need the finish coat then sanding. Fixtures and partitions should be in this week.



# Project Overview



Corridor floor replacement has started

# Project Overview



The replacement of the domestic water line has been in process here some of it can be seen in the boiler room.



# Project Overview



Metal roofing on the out buildings continues here the ticket booth and parking booth are just about complete.

# Two Week Look Ahead

## **Week of March 27**

- **Continue with the renovation of the fourth bathroom set**
- **Continue new duct installation in auditorium**
- **Continue with Electrical work in auditorium**
- **Complete renovation of rooms 201,202,and 214**
- **Installation of new catwalk continues**

## **Week of April 3**

- **Continue new Elec/Mech in auditorium**
- **Continue install of new catwalk in auditorium**
- **Start painting of auditorium**
- **Start renovation of rooms 510,511,512,and 513**
- **Complete current bathroom set**