



Farmington Public Schools

Farmington High School

June 7, 2017



Project Overview



The painting in the seating area has been completed and the acoustical clouds are being installed.

Project Overview



The pool has been drained, scaffolding has been erected, and the suspended ceiling has been removed.

Project Overview



Painting of the Media Center is nearly complete and the electrical finishes have begun.

Project Overview



The gym locker room demolition is complete and the new underground plumbing has been installed.

Two Week Look Ahead

Week of June 5

- **Complete last bathroom set renovation**
- **Complete Media Center painting and lighting**
- **Continue with acoustical clouds in Auditorium**
- **Rough Elec/Mech/Plumb in gym locker rooms**

Week of June 12

- **Rough Mechanical in Pool Area**
- **Painting in Pool Area**
- **Start Locker Room Tile**
- **Install glass partitions in Media Center**
- **Start translucent wall panels in Gym**