



Farmington Public Schools

Forest Elementary School

October 28th, 2016



Project Overview



Interior finishes are being completed in the gym . The new lights are installed and associated ductwork for AHU will follow today.

Project Overview



Revised sitework has been executed for drainage.

Project Overview



The exterior concrete is complete with the exception of site access.

Project Overview



Exterior finishes are being installed. Panel installation for the fascia begins this week. Panels are onsite.

Project Overview



The new school signage is installed.



The new parking lot is complete.

Two Week Look Ahead

Week of October 31st :

- **Panel installation on exterior**
- **Brick wash**
- **Gym equipment delivery and installation**
- **Gym unit Start up**
- **ACT ceiling installation in Vestibule**

Week of Nov 7th :

- **MEP finishes**
- **Architectural finishes**
- **Begin flooring**