



Farmington Public Schools

Gill Elementary

July 9, 2016



Project Overview



Main office demo complete, New HVAC unit being installed

Project Overview



Corridor block walls completed

Project Overview



Metal stud walls being installed

Project Overview



Block fill complete on corridor walls. Drywall being installed in corridors.

Project Overview



Installing floors in classrooms

Two Week Look Ahead

Week of July 11

- **Start Acoustical Ceilings**
- **Finish under ground rough plumbing**
- **Complete Abatement in toilets**
- **Complete major demo**
- **Start removal of Asphalt Parking Lot**

Week of July 18

- **Grade Parking Lot**
- **Remove Concrete Flatwork**
- **Install Existing Millwork**