



# Farmington Public Schools

Gill Elementary

July 23, 2016



# Project Overview



Masons completing misc. infills

# Project Overview



Framing for the new office complete



# Project Overview



Exterior doors being installed



Waterproofing for tile floors



# Project Overview



Removal of topsoil for new sidewalk



Removing the concrete approach

# Project Overview



In-house cabling being reworked

# Two Week Look Ahead

## **Week of July 25**

- **Finish grade for asphalt**
- **Install reinforcement for RTUs**
- **Frame new LGI walls**
- **Install existing millwork**

## **Week of Aug. 1**

- **Install drywall in office area**
- **Ceiling grid in corridors**
- **Asphalt parking lot**