



Farmington Public Schools

Gill Elementary

August 6, 2016



Project Overview



Ceramic Tile in Gang Toilets

Project Overview



New Office Area Dry walled

Project Overview



Roof Top Units Lifted in Place

Project Overview



Flatwork completed

Project Overview



Existing Cabinets Reinstalled

Two Week Look Ahead

Week of August 7

- **Finish & Paint Drywall in Office**
- **Install Asphalt 1st Layer**
- **Drywall & Finish LGI**
- **Install Unit Ventilators in Classrooms**

Week of August 14

- **Install Lockers**
- **Finish Ceramic Tile**
- **Start Corridor Flooring**