

**Farmington Public Schools
Bid Package #5
Longacre Elementary Construction Progress Report
Tuesday May 9th , 2017**

**Jon Riebe- Farmington Public Schools
Brian Smilnak - Wakely Associates/A/E
Paul Wills- Plante Moran CRESA
Scott Smith Plante Moran CRESA**

**Rich Griffin - McCarthy & Smith Project Superintendent
Tim McCarthy - McCarthy & Smith Project Engineer
Aaron Phillips - McCarthy & Smith Project Manager**

Current Status



The Staff executed a Fire Drill through the construction site .

Current Status

First course of the new addition fire wall.



Current Status



We can see the wall being taken up and metal coping removed to pass the roof line.

Current Status



Constructing scaffold to continue laying the corridor walls.



New electrical panel for the addition.



Prep for the new waste line
for sink location.

Plan Ahead

- Steel scheduled to be delivered 5/15/2017-5/16/2017 (tentative).
- Steel installation tentatively scheduled for 5-17-2017(looking for availability of erectors and pending steel delivery.
- Plumber installing underground this week in new addition.
- CEI roofing putting together quote for FPS TREMCO related work.