

**Farmington Public Schools
Bid Package #5
Longacre Elementary Construction Progress Report
Monday July 17th , 2017**

**Jon Riebe- Farmington Public Schools
Brian Smilnak - Wakely Associates/A/E
Paul Wills- Plante Moran CRESA
Scott Smith Plante Moran CRESA**

**Rich Griffin - McCarthy & Smith Project Superintendent
Tim McCarthy - McCarthy & Smith Project Engineer
Aaron Phillips - McCarthy & Smith Project Manager**

Current Status



The new addition is watertight and has allowed for further progress with interior rough overhead.

Current Status

New entrance concrete removal and shoring.



Current Status



The new corridor CMU walls are
90% complete.

Current Status



Installation of new ceramic tile flooring
is going well.



Painting of the
classroom ceilings
and walls has
started.

Plan Ahead

- Foundation for new entrance planned for this Wednesday.
- Curb installation for solar tubes has begun and will continue throughout the week.
- CMU infills and doorframes should carry us through the week with next week looking for a good turnaround for finishes to begin.
- Interior steel reinforcement this week covering the new secure entrance and solar tube reinforcement as well as structural steel for the RTU's
- Electrical raceways for technology and LED retrofits.
- Interior plumbing tie ins for new wall construction.
- Flooring on the way the week of the 24th.