



# Farmington Public Schools

Dunckel Middle School February 28, 2017



# Project Overview



Prepping walls for steel Lintels



# Project Overview



Lintels being installed in Think Tank Room

# Project Overview



Drywall completed in classrooms



# Project Overview



Rough plumbing completed for new ADA shower

Separation walls sound insulated

## Two Week Look Ahead

### Week 2/26/17

- Finish up all block work
- Start drywall finishing in classrooms
- Start painting in office & classrooms

### Week 3/5/17

- Start flooring in classrooms
- Start Paint in Classrooms
- Start Ceilings in Classrooms