



Farmington Public Schools

Dunckel Middle School March 10, 2017



Project Overview



Drywall finishing on going in classrooms

Project Overview



Painting in office complete

Project Overview



Prepping the floors to receive LVT

Project Overview



Flooring being installed and covered

Project Overview



Test Pattern in corridors for final approval

Two Week Look Ahead

Week of 3/12/17

- Complete Drywall Finishing
- Start Acoustical Ceilings
- Start Roof Replacement

Week of 3/19/17

- Start Hard Tile in Toilets
- Finish Painting
- Start Carpet in Office Area