



Farmington Public Schools

Power Middle School

2017

May 22nd thru June 9th



Project Overview



During the last few weeks the drywall in the Media Center has been finished, primed, and painted in specified areas. Mechanical insulation is complete in the media center as well. Carpet in the media center is 80% complete and will be 100% once glass is installed.

Project Overview



Grounding/Bonding for new main entry vestibule. Media Center carpet has been covered getting ready for storage.

Two Week Look Ahead

- **Week of June 12th**
 - **New vestibule footings and bonding**
 - **Specified lighting throughout has been 90% retrofitted**
 - **Mech Room abatement**

Week of June 19th

- **2nd floor/ main office architectural & MEP demo**
- **Bathroom architectural & MEP demo**
- **Specified door and window abatement**
- **Bleacher demo**
- **Orchestra scaffold**