



# Farmington Public Schools

May 5, 2017

Wood Creek Elementary



# Project Overview



Installation of the 4" copper to replace the original galvanized pipe.

# Project Overview



Removing the steel awning at the front entrance.



# Project Overview



The new Administration offices new fire and time boxes along with all electrical roughed in. Plumbing trench which ties in the drain for the new bathroom re-poured.



# Project Overview



- The beginning of the front main entrance demolition.

# Two Week Look Ahead

## **Week of May 8**

- **Drywall, tape and mud new administrative office.**
- **Installation of heating coils in new administrative office.**
- **Plumbers continue installing 4" copper pipe into corridors and pressure test.**
- **Electricians rough in pull stations in class rooms**

## **Week of May 15**

- **Structural steel for the front entrance.**
- **Start burnished block**
- **Electricians to start rough ins for projector power in class rooms. Also installation of new occupancy sensors.**