



Farmington Public Schools

May 22, 2017

Wood Creek Elementary



Project Overview



New electrical panel in boiler room that services the new administrative office has been installed.

Project Overview



Removal of remaining roof has been completed and is ready to begin masonry installation.

Project Overview



The new administrative office drywalled and also primed.

Project Overview



- ▶ The new burnished block for the front entrance.

Two Week Look Ahead

Week of May 22

- **Finish the remaining demolition on the front entrance**
- **Burnish block to begin**
- **Structural steel for the front entrance**
- **Ceiling grid installed in new administrative office**

Week of May 29

- **Continue on Burnish block.**
- **Continue on the steel installation**
- **RTU unit to be installed for new admin office**