



Farmington Public Schools

May 26, 2017

Wood Creek Elementary



Project Overview



Ceiling Grid installed in new administrative offices

Project Overview



Installing scaffolding so masons can install 4 more courses of block, that will carry the new entrance roof.

Project Overview



The steel for the new roof being installed.

Project Overview



The new roof for the new secured entrance.

Two Week Look Ahead

Week of May 29

- **Continue to build front entrance block walls**
- **Finish steel installation**
- **Drywall touch up in administrative office**

Week of June 5

- **Finish burnish block at front entrance.**
- **Prep and pour floor at front entrance**
- **RTU unit to be installed for new admin office**