

Weekly Construction Status Update

Warner Middle School

2019 Renovations

-

May 28, 2019

Progress Overview



- Band room has lockers and floor put in place.
- Same for the band storage room.



Progress Overview



- Progress on new reception/front office area in A138 from outside and in is evident.
- Below, vestibule A153 has temporary door and is the main entrance for those working there.



Progress Overview



- Bathrooms D119 and D121 now have floors removed.
- Ceiling has been worked on but needs lights put in place.



Progress Overview

- Extra Images



Room A104



Room A109



Room A100

Two Week Look Ahead

Week of May 27th

- Begin painting and gridding office.
- Begin casework.
- Put in bathroom tile.

Week of June 3rd

- Meet to discuss parking lot options and how to break it up into two parts.
- Finish painting office.
- Put in lights and floors in office.