

Farmington Public Schools

Alameda Early Childhood Education Center

Friday, June 5, 2020

Progress Overview



Classroom flooring installation in progress.

Progress Overview



Bathroom wall tile
installed.

Progress Overview



New water heater and boiler installation.

Progress Overview

Renovation of west
parking lot underway.



Two Week Look Ahead

- Building renovation demolition begins.
- Exterior wall panel installation of addition.
- Classroom, corridor flooring install.
- Final mechanical/HVAC finishes for addition.