



Farmington Public Schools

North Farmington High School

March 5, 2018



Project Overview



In the Auditorium demolition is nearing completion as the existing catwalk is being removed to make way for the new one. New Mechanical and electrical systems are underway as well.

Project Overview



Work in the Auditorium lobby continues with the masonry work at the new ticket booth.

Project Overview



The new Main Office area is well under way as the drywall is ready for sanding and paint.

Project Overview



The new lobby wall is also complete and ready for paint.

Project Overview



The rough Mechanical and electrical work in the Media Center is complete as well as the glass block along the office wall and the thin brick in the café area.

Two Week Look Ahead

Main Office/Media center

- Paint and ceiling grid
- Electrical/ Mechanical finishes
- Burnished and glass block at exterior radius wall

Auditorium

- Complete control tower demo
- Elec/Mech rough ins
- Start install of new catwalk