



Farmington Public Schools Bid Package #1

**Forest Elementary Construction Progress Report
Wednesday April 14th , 2016**

Jon Riebe- Farmington Public Schools

Brian Smilnak – Wakely Associates/A/E

Paul Wills- Plante Moran CRESA

Scott Smith- Plante Moran CRESA

Rich Griffin- McCarthy & Smith Project Superintendent

Ryan Black- McCarthy & Smith Project Engineer

Aaron Phillips- McCarthy & Smith Project Manager

Current Status



Tree removal during Spring Break.

Current Status

Site fencing and an access road have been installed



Current Status



Site excavation and grubbing.

Current Status



The new gymnasium building pad is being installed

Plan Ahead

- Moretti Foundation Company will be mobilizing 4/18/16 to begin installation of the gymnasium footings.
- J & J Masonry will be reviewing bracing plan with McCarthy & Smith to discuss future critical path items.
- Plans for second shift work are still being discussed.
- CEI Electrical is working on Gill Elementary School (second shift) installing occupancy sensors and technology raceway.
- Continued Pre-Construction coordination at Gill and Lanigan Elementary Schools