

**Farmington Public Schools**  
**Bid Package #1**  
**Forest Elementary Construction Progress Report**  
**Monday May 16<sup>th</sup> , 2016**

**Jon Riebe- Farmington Public Schools**  
**Brian Smilnak - Wakely Associates/A/E**  
**Paul Wills- Plante Moran CRESA**  
**Scott Smith Plante Moran CRESA**  
**Rich Griffin - McCarthy & Smith Project Superintendent**  
**Ryan Black - McCarthy & Smith Project Engineer**  
**Aaron Phillips - McCarthy & Smith Project Manager**

# Current Status



Foundation Excavation  
Begins.



# Current Status

Preparation for resteel installation.



# Current Status



Formed footing base.  
Rerouted drainage for the foundation.



# Current Status



Hard rain did not effect the foundation set up.

# Plan Ahead

- Moretti Foundation will continue with set up and pouring foundations.
- CEI Electrical will be bonding resteel to building
- Both Building and Electrical inspectors should be out this week to give their input on the inspection process.