



Farmington Public Schools

Farmington High School

April 12, 2017



Project Overview



After many days of installing the support system the catwalk structure is starting to take shape.

Project Overview



Here you can just make out the black acoustical spray that has been applied to the roof deck and trusses above the rear seating areas. Also another view of the catwalk.

Project Overview



The previous set of bathrooms was completed over spring break and the last set for the school year was demolished and new work was started.

Project Overview



The corridor flooring replacement is ongoing including the rubber flooring that can be seen on the ramp.

Project Overview



The last group of classrooms being renovated during the school year was demolished over spring break and the new drywall partitions are being installed to replace folding partitions that were dividing the rooms.

Two Week Look Ahead

Week of April 10

- **Continue with last bathroom set renovation**
- **Continue with drywall install and finishing**
- **Work in rooms 510,511,512,513**
- **Installation of new catwalk continues**

Week of April 17

- **Continue new Elec/Mech in auditorium**
- **Continue install of new catwalk in auditorium**
- **Start painting of auditorium**
- **Complete renovation of rooms 510,511,512,and 513**
- **Continue last bathroom set**