



# Farmington Public Schools

Farmington High School

May 10, 2017



# Project Overview



Above is the painted catwalk with plywood flooring, and a picture from the catwalk looking down on the seating area with scaffolding removed.



# Project Overview



The underground for stage controls to the new control booth has been started.



# Project Overview



Finishing of the drywall in the Media Center is underway with painting to start next week.



# Project Overview



Demolition of the Boy's and Girl's Locker Rooms associated with the gym has started.

# Two Week Look Ahead

## **Week of May 8**

- **Continue with last bathroom set renovation**
- **Continue with drywall install and finishing**
- **Continue painting in Auditorium**
- **Stud framing and rough electrical work in Media Center**

## **Week of May 15**

- **Complete painting of Auditorium**
- **Painting of Media Center**
- **Start Locker room underground and rough electrical**
- **Drain pool and erect scaffolding**