



Farmington Public Schools

Farmington High School

December 30, 2016



Project Overview



The auditorium project started on December 22; the seating has been removed, the folding partitions have been demolished, the fire curtain has been removed and electrical demolition is underway.

Project Overview



The new auditorium entrance and ticket booth have been constructed and will act as the construction separation for the project.

Project Overview



The painting of the auxiliary gym is underway and will be complete when students return.

Project Overview



The new dehumidification unit for the pool has been set. Duct work on the roof to the pool area can now proceed.

Project Overview



The first set of bathrooms has been completed and reopened to the students.

Project Overview



18 classrooms have been renovated with fresh paint new flooring and new furniture. 10 new unit ventilators were installed in the second floor classrooms over break; existing unit ventilators in other areas are being updated with new control valves.

Two Week Look Ahead

Week of January 2

- **Continue with the renovation of the second bathroom set**
- **Demolition of the plaster ceiling in the auditorium**
- **Demolition of the control rooms in auditorium**
- **Continue with corridor water line replacement**
- **Continue with renovation of classrooms**

Week of January 9

- **Continue with demolition of plaster ceiling in auditorium**
- **Start demolition of existing catwalk**
- **Start erection of scaffolding in auditorium**