



Farmington Public Schools

Forest Elementary

June 28, 2016



Project Overview



The Gym's west masonry wall is at full height. We continue with wall construction for the upcoming steel placement.

Project Overview



The front entrance demolition is ongoing. Abatement will be completed when all ceilings are exposed.

Project Overview



The flooring has been removed from all corridors and classrooms. The district's contractor has removed the televisions and hanging brackets.

Project Overview



The block and brick walls are being prepped for reworking of new masonry frames and encasements.

Project Overview



Media center RTU demolition and piping are ongoing.

Two Week Look Ahead

Week of June 28:

- **Continue with Gym construction**
- **Begin masonry infills and frame install**
- **Removals continue, concrete ramps and stages are next on the list.**

Week of July 4:

- **Rough overhead electrical**
- **Rough mechanical**
- **Set RTU curbs**