



Farmington Public Schools

Forest Elementary

July 5, 2016



Project Overview



The Gym's exterior walls continue and progress is going well.

Project Overview



RTU #1 duct supply lines and the new entrance. CMU walls for secure entranceway are starting this week.

Project Overview



The Media center is still under demolition, however much has been accomplished. New mechanical work for the rooftop unit has begun.

Project Overview



Newly installed hollow metal frames in masonry walls.

North Farmington



Student lot curbs are being installed and final grading will follow.

Two Week Look Ahead

Week of July 4th:

- **Rough overhead electrical**
- **Rough mechanical**
- **Set RTU curbs**
- **Painting begins**
- **Gym masonry continues**

Week of July 11th :

- **Set steel for mezzanine in gym**
- **Prep new gym entrance for underground work.**
- **Reinforce RTU curbs**
- **Set RTU's if delivery schedule permits**