



Farmington Public Schools

Hillside Elementary School

June 30, 2017



Project Overview



Corridor ceiling and main office demolition is underway.

Project Overview



Boiler room piping is currently being removed and replaced.

Project Overview



Old Curbs Removed and Replaced with New

Project Overview



Sidewalks Being Poured

Project Overview



Painting ongoing

Two Week Look Ahead

Week of 7/3/17

- Complete Boiler Room Demo
- Continue Painting
- Finish Inside Office and Classroom Demo

Week of 7/10/17

- Continue above Ceiling Mechanical
- Start Demo Exterior Doors
- Replace Asphalt Parking Lot