



Farmington Public Schools

Lanigan Elementary

June 27, 2016



Project Overview



The front entrance has been demolished to allow for the new secure entry to the Main office, the new Conference Room and Principal's office.

Project Overview



The site demolition has also been completed at the loading dock, dumpster enclosure, and play area.

Project Overview



The flooring has been removed from all corridors and classrooms

Project Overview



The existing office has been demolished to make way for the new layout.

Project Overview



Three existing rooms have been demolished to make way for a new classroom

Two Week Look Ahead

Week of June 27:

- **Pour new foundations for main office expansion**
- **Complete demolition through out building**
- **Complete HVAC demolition**
- **Complete plumbing demolition**
- **Begin Painting of classrooms**

Week of July 4:

- **New masonry at Main Office expansion**
- **Start Elec/Mech/Plumbing rough ins**
- **Start roofing replacement**