



Farmington Public Schools

Lanigan Elementary

July 11, 2016



Project Overview



The new secure entrance at the main office is under way, the mason is laying block and setting bearing plates for the new steel.

Project Overview



The play area has been pulverized and prepared for new pavement as well as the new walk way around the mulched playground.

Project Overview



Painting of the classrooms and corridors is underway.

Project Overview



The new office area is taking shape as the new corridor wall and interior door openings are constructed.

Project Overview



The bathroom water proofing and tile is being installed.

Project Overview



The new Media Center layout is underway with framing complete.

Two Week Look Ahead

Week of July 11:

- **Continue with masonry at new additions**
- **Underground work for new bathroom layout**
- **Installation of new HVAC duct**
- **Start replacement of wall panels on exterior**
- **Begin flooring in classrooms**

Week of July 18:

- **Set steel at new additions**
- **Elec/Mech/Plumb at Media Center and Office**
- **Start roofing replacement**