



# Farmington Public Schools

Lanigan Elementary

July 22, 2016



# Project Overview



The new steel framing has been installed at the two additions and the masonry is ongoing.



# Project Overview



The base layer of asphalt is in place and the play area and the new walk path around the playground is installed.



# Project Overview



Painting of the classrooms and corridors is underway.



# Project Overview



Marker boards and flooring are being installed in the classrooms.



# Project Overview



The bathroom tile work is progressing with wall tile and grout.

# Two Week Look Ahead

## **Week of July 25:**

- **Continue with masonry at new additions**
- **Complete steel installation**
- **Continue with new HVAC duct**
- **Continue with replacement of wall panels on exterior**
- **Continue with flooring in classrooms**

## **Week of August 1:**

- **New concrete slabs at additions**
- **Elec/Mech/Plumb at Media Center and Office**
- **Install new mechanical equipment in corridors**
- **Start roofing replacement**