

Farmington Public Schools
Bid Package #5
Longacre Elementary Construction Progress Report
Monday April 24th , 2017

Jon Riebe- Farmington Public Schools
Brian Smilnak - Wakely Associates/A/E
Paul Wills- Plante Moran CRESA
Scott Smith Plante Moran CRESA
Rich Griffin - McCarthy & Smith Project Superintendent
Tim McCarthy - McCarthy & Smith Project Engineer
Aaron Phillips - McCarthy & Smith Project Manager

Current Status



The building pad is prepped
And ready for foundations.

Current Status

Spread footing base poured with rod in place.



Current Status



Here we can see the pier wall
Being formed up.

Current Status



Finished pier walls with brick ledge and resteel.



The site is backfilled and ready for the next phase.



Installing compacted stone pathway for school in case of an emergency.

Plan Ahead

- Working with the Mason to see if we can get an early start on the CMU.
- Reviewing new Bulletin and investigating conflicts with piping concerns.
- Temporary power for the exterior at the addition.
- Tracking submittals and RFI's.
- Setting up meeting with Tremco ,CEI roofing and Zimmer roofing. This meeting is to discuss the scope limitations that Tremco will allow since Zimmer roofing is not a certified Tremco installer. This will affect all the new RTU installations and the new solar tubes.