

**Farmington Public Schools**  
**Bid Package #5**  
**Longacre Elementary Construction Progress Report**  
**Monday May 22<sup>nd</sup> , 2017**

**Jon Riebe- Farmington Public Schools**  
**Brian Smilnak - Wakely Associates/A/E**  
**Paul Wills- Plante Moran CRESA**  
**Scott Smith Plante Moran CRESA**  
**Rich Griffin - McCarthy & Smith Project Superintendent**  
**Tim McCarthy - McCarthy & Smith Project Engineer**  
**Aaron Phillips - McCarthy & Smith Project Manager**

# Current Status



The corridor walls have been set with new bearing plates .

# Current Status

View of new corridor from the west.





# Current Status



This is the west wall under construction, timeline shows quick turn around on wall progress.

# Current Status



Navetta Masonry has begun to set the entrance Block walls. They will finish once steel is erected.



Steel is underway. Connelly Crane is erecting a column.



# Plan Ahead

- Roofing scheduled to be measured up after steel installation- looking at Wednesday or Thursday of this week.
- Plumber has underground stubbed into the existing footing at the West entrance, this will allow us to pour our concrete pad.
- Concrete is on standby pending steel completion and weather.
- Mason to continue with brick which is scheduled for the first week of June (delivery date from Brick Tech).