

**Farmington Public Schools
Bid Package #5
Longacre Elementary Construction Progress Report
Monday June 26th , 2017**

**Jon Riebe- Farmington Public Schools
Brian Smilnak - Wakely Associates/A/E
Paul Wills- Plante Moran CRESA
Scott Smith Plante Moran CRESA
Rich Griffin - McCarthy & Smith Project Superintendent
Tim McCarthy - McCarthy & Smith Project Engineer
Aaron Phillips - McCarthy & Smith Project Manager**

Current Status



Foundation prep for brick. Grout bed at bottom 6 courses.

Current Status

Progressing nicely on the new addition.



Current Status



Interior demolition has begun.

Current Status



Site prep for asphalt.



Classroom frame
with sidelight
And CMU wall
construction.

Plan Ahead

- Roofing tentatively scheduled for this week.
- Paving today.
- Demolition of the new front office area begins today
- Pending PBA write up HVAC to continue with revised scope
- Solar tube framing next week.