



Farmington Public Schools

Dunckel Middle School May 22, 2017



Project Overview



Lockers in Boys & Girls Locker Rooms Painted

Project Overview



Siding Paint and New FRP Doors

Project Overview



Courtyard Complete

Project Overview



Corridor Flooring Installed

Project Overview



New Chillers Set

Two Week Look Ahead

Week of 5/22/17

- Receive Unit Ventilators
- Receive Classroom Lights
- Receive Rooftop ERU

Week of 5/29/17

- Install Classroom Ceiling Tile
- Install Corridor Ceiling Tile
- Start Final Clean