



Farmington Public Schools

Power Middle School

2017

April 24th thru May 19th



Project Overview



During these few weeks, work is still in progress in the Media Center. Metal stud framing and Electrical have been some key issues.

Project Overview



Ceiling materials along with the Thin Brick veneer have been delivered and are currently being installed in the Media Center. Excavation has also begun on the new Main Entrance and sidewalks.

Two Week Look Ahead

Week of May 22nd

- : Media Center –**
- : Completion of ceiling grid installation**
- : Lights to be installed**
- : Thin brick completed**
- : Footings at new Main Entrance**

Week of May 29th

- : Media Center -**
- : Floor prep to begin along with carpet installation**
- : Remove/Replacement of ceiling tiles in the Cafeteria to be completed**