



Farmington Public Schools

June 9, 2017

Wood Creek Elementary



Project Overview



New walls being
built for new
secure entrance.

Project Overview



New circle window being built with 8 inch burnished block.

Project Overview



New steel support for new RTU for the new administrative office.

Project Overview



Formed and ready for concrete in new entrance.

Project Overview



Pouring concrete for the new front entrance.

Two Week Look Ahead

Week of June 16

- **Continue to build front entrance block walls**
- **Finish steel installation**
- **Abate kitchen door so kitchen equipment can be removed**
- **Remove all corridor lighting and replace with temporary lights**

Week of June 23

- **Start demolition on entire building.**
- **Start painting classrooms, gym, hallways**
- **Start roof replacement**
- **Start painting classrooms, gym, hallways**