



Farmington Public Schools

Warner Middle School

June 21, 2019



Project Overview



Demolition of the existing offices/Teacher's lounge is just about complete to make way for an expanded engineering lab and student commons area.

Project Overview



The existing kitchen equipment has been demolished to make way for the new serving/kitchen area. The next step is to remove the floor and select walls to start the underground work for the new serving/kitchen layout which will be much more student and staff friendly.

Project Overview



The ceilings in the corridor and classrooms have been removed and ready for new work.

Project Overview



New door openings are being created in what used to be the counseling offices. The counseling offices will now be moved to what was the main office area.

Two Week Look Ahead

Coming up next week

- Continue with demolition of walls for the creation of the new tech commons areas.
- Demolition of the cafeteria/ kitchen area for new layout
- Mechanical/ Plumbing/ Electrical demo continues
- Masonry walls at expanded engineering area
- Metal stud framing for new serving area

Outlook for 2 weeks ahead

Create new borrowed light locations in rooms adjacent to Tech. commons areas

Underground at new kitchen area