



# Farmington Public Schools

Warner Middle School

March 1, 2019



# Project Overview



Construction of the new Main Office/ Secure Entrance has begun. This is the new fire wall separating the new space from the existing building. The new Exterior walls will be underway next week.

# Project Overview



On the right is the new Principal's Office and Conference Room. On the left is a new bathroom attached to what will be the new Clinic area.



# Project Overview



The school was able to turn over the music area, allowing us to start construction in that area prior to summer recess. Several new doorways will lead into practice areas as well as instrument storage. Some doorways have been removed to create part of the new kitchen storage area.



# Project Overview



Drywall is being completed in the Band Room and ceiling grid and tile is being installed in corridors and rooms.

# Two Week Look Ahead

## Main Office/Secure Entrance

- Completion of masonry walls.
- Start Erection of structural steel.
- Continue with mechanical/ electrical / plumbing installations.

## Music Wing

- Complete painting of wing.
- Continue ceiling installations.
- Start flooring in classrooms.
- Install new interior lighting.