



Farmington Public Schools

Power Middle School

2017

April 3rd thru April 21st



Project Overview



Well spring has arrived for 2017, and that means (Spring Cleaning) out with the Old and in with the New.

Demolition has begun in the Media Center along with the LGI room. With the removal of "Old " ceiling's , lighting , wall's and flooring it is time now to bring in the "New".

Project Overview



And with the “New” comes the installation of metal stud framing , air duct lines and electrical services being relocated.

Project Overview



New electrical work has begun in the corridors on the 2nd floor along with elect. panels being relocated in the new book room of the Media Center.

Retro fitting of existing classroom lights are being completed at this time as well .

Two Week Look Ahead

Week of April 24th

- : Media Center – framing , elect.**
- : Retro fit classroom lighting 1st floor**
- : Start painting upgrades on doors/frames**
- : Exterior fencing for New Entrance**

Week of May 1st

- : Media Center – elect. rough inspection**
- : Media Center – drywall and thin brick installation**
- : Rough grading for New Entrance**